

To: Swale Joint Transportation Board

By: KCC Highways and Transportation

Date: 9th March 2026

Subject: Highways Forward Works Programme: 2024/25 and 2025/26

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 2028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**
- **Major Capital Programme**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Road Markings – see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Daniel Cannon-Skeet	Swale Highway Manager
Alan Casson	Strategic Asset Manager
Carol Valentine	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager
Major Capital Programme Email	Major Capital Programme
Jonathan Dean	Highway Manager Special Projects/HSR/Signs & Lines

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
Court Street (Phase 2)	Faversham	<u>Carriageway Preservation</u> Renewal of grouting to setts. Sections between Crescent Road and Market Place.	Completed
High Street	Sittingbourne	Maintenance of various ramp approaches to the tabletops along the length of the High Street	Completed
A299 Thanet Way	Hernhill	Coastbound Dargate Services - Plumpudding Overbridge to Coastbound on slip near Starbucks	Completed
A299 Slip Roads	Graveney and Goodnestone	On and Off Slips at Brenley Corner	Completed
A2 Canterbury Road (Fox Hill)	Sittingbourne	Vincent Road to Meadowfield School	Completed
Vincent Road	Sittingbourne	Whole Extents	Completed
Warden Road	Eastchurch	Plough Road to Caravan Park Entrance	Programmed 30 th March 2026
A2 London Road	Sittingbourne	West Street to Key Street interchange	To be programmed
A2 East Street	Sittingbourne	Approaches and exits to East Street Roundabout	To be programmed
Kingsferry Bridge (Sheppey Way)	Sheppey	Bridge Deck (in collaboration with Network Rail)	Summer 2026

Road Asset Preservation Schemes - <i>Contact Officer: Aaron Divall</i>			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
Highsted Road	Sittingbourne	Swanstree Avenue to Bell Road	Completed Spring 2025, ancillary works remain
Ruins Barn Road	Tunstall	Broad Oak Rd to Cromer Road	Unable to complete due to gas works
The Street	Newnham	Area not surface dressed last season 30mph-30mph	Completed Spring 2025, ancillary works remain
Norton Lane	Teynham	A2 to Provender Lane	Completed Spring 2025, ancillary works remain
Sutton Baron Road	Borden	Pond Farm Road to Wrens Road	Currently Proposed for 2026 season
Swanton Street	Bredgar	Blind Marys Lane To Bicknor Lane	Currently Proposed for 2026 season
Hazebrouck Road	Faversham	The Knole to Wildish Road	Currently Proposed for 2026 season
Wildish Road	Faversham	Bysing Wood Road (North) To Hazebrouck Road	Currently Proposed for 2026 season
Brogdale Road	Ospringe	Approach To M2 Bridge (Overlay)	Currently Proposed for 2026 season
Oad Street	Borden	M2 Bridge To Sunnyhill Road	Currently Proposed for 2026 season
Surface Dressing			
Road Name	Parish/Town	Extent of Works	Current Status
Pond Farm Road	Borden	Oad Street to School Lane	Completed Summer 2025
Broad Oak Road	Milstead	Ruins Barn Road to Stat Express Entrance	Unable to complete due to road space
Lower Road	Teynham	Hempstead Lane to Frognal Lane	Completed Summer 2025
Canterbury Road	Boughton	from Chalkey Road to Staple Street	Completed Summer 2025
Lower Road	Teynham, Buckland	Conyer Road To Railway Crossing	Currently Proposed for 2026 season

Hearts Delight Road	Tunstall	Tunstall Road To Wrens Road	Currently Proposed for 2026 season
Eastling Road	Painters Forstal, Eastling	Bayfield to Pumping Station	Currently Proposed for 2026 season
Downs Court Road	Doddington, Milstead	Chequers Hill to Sawpit Road	Currently Proposed for 2026 season
Perry Wood	Selling	Selling Road to Grove Road	Currently Proposed for 2026 season

Footway/Cycleway Asset Renewal & Preservation Schemes - *Contact Officer: Neil Tree*

Road Name	Parish/Town	Extent of Works	Current Status
Brook Road	Faversham	<u>Footway Reconstruction</u> Entire Extents	Completed
Jefferson Road	Sheerness	<u>Footway Reconstruction</u> From the junction with St. James Street to Unity Street (eastern side only)	Completed
Sheppey Way	Minster-on-Sea	<u>Footway Reconstruction</u> Section of footway approx. 500m south of the Lower Road roundabout	Works commenced and on-going
Manor Close	Queenborough	<u>Footway Reconstruction</u> Entire extent of adopted highway section.	Completed
London Road	Sittingbourne	<u>Footway Reconstruction</u> Sections between Victoria Road and London Road Trading Estate	Currently proposed for financial year 2026/27
Springhead Road	Faversham	<u>Footway Reconstruction</u> Exact extents to be defined at design stage	Currently proposed for financial year 2026/27
Warden Road (Phase 1)	Eastchurch	<u>Footway Reconstruction</u> Sections between Plough Road and Shurland Holiday Park	Currently proposed for financial year 2026/27

Warden Road (Phase 2)	Eastchurch	<u>Footway Reconstruction</u> Section between The Retreat Holiday Park and the property "Sandwalker Cottage"	Currently proposed for financial year 2026/27
Cross Lane	Faversham	<u>Footway Preservation</u> The alley running between South Road and Bank Street	Currently proposed for financial year 2026/27
Elliot's Place	Faversham	<u>Footway Preservation</u> Alleyway parallel to St Marys Road	Currently proposed for financial year 2026/27
Graveney Road	Graveney	<u>Footway Preservation</u> from just west of the speed limit sign at Goldfinch Drive to Homestall Lane	Currently proposed for financial year 2026/27
Whitstable Road	Graveney	<u>Footway Preservation</u> Sections between the junction with Head Hill Road to Homestall Lane	Currently proposed for financial year 2026/27

Appendix B - Drainage

Drainage Repairs & Improvements - <i>Contact Officer Carol Valentine</i>			
Road Name	Parish	Description of Works	Current Status
Chapel Street	Minster	Repairs to drainage system	Works complete
The Street	Bapchild	Repairs to existing drainage system	Works in private land, awaiting permission
North Street	Sittingbourne	Repairs to existing drainage system	Works programmed for February 2026
Sheerness Road	Lower Halstow	Repairs to existing drainage system	Works programmed for April 2026
Canterbury Road	Dunkirk	Improvements to existing drainage system	Works programmed for March 2026
Ashford Road	Badlesmere	New gully installation	Works completed January 2026
Selling Road	Selling	Pipe replacement	Works programmed for February 2026
Spade Lane	Hartlip	Repairs to existing drainage system	Works programmed for April 2026
Eastern Avenue	Queenborough	Repairs to existing drainage system	Works programmed for February 2026

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of 'completed' identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Current Status
Goldfinch Close EGAX005/351	Faversham	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
High Street EHBP003	Minster	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Milton Road EMCL099	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Sherwood Close ESCI003	Faversham	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Leysdown Road ELDH038/004	Leysdown	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
Bramley Close EBDM012/014/016	Faversham	Replacement of 3 no streetlights complete with LED Lanterns	Completed
Nobel Close ENBY301/001	Teynham	Replacement of 2 no streetlights complete with LED Lanterns	Completed
Dickson Court EDAZ302	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Seaview Avenue ESII013	Sheerness	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Barnes Close EBAQ002/006/007	Faversham	Replacement of 3 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
Preston Park EPDP011/014	Faversham	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026

Oak Road EOAE012/029	Sittingbourne	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
Station Road ESFI010	Teynham	Replacement of 1 no streetlight complete with LED Lantern	Completed
West Street EWEM006	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Turnstone Close ETEU001	Iwade	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Hilton Close EHIC008/009	Faversham	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
Canterbury Road ECFY011/013	Sittingbourne	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
Boyces Hill EBFX002/005/008	Sittingbourne	Replacement of 3 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
London Road ELGB039	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Eurolink Way EEBG006	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Lower Road ELDX007	Minster	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Horsford Walk EHEH301/303	Faversham	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
Ufton Lane EUAA593	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Completed
Hazebrouck Road EHAY451/052	Faversham	Replacement of 2 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026

Staplehurst Road ESIS005	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Church Street ECCR006	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Grovehurst Road EGCA590	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Woodpecker Drive EWFX003/004/006	Sittingbourne	Replacement of 3 no streetlights complete with LED Lanterns	Works awaiting programming by the end of May 2026
Manor Grove EMAL011	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Completed
Aurther Street EABJ002	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Haysel EHAW003	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Peregrine Drive EPBC018	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
East Street EEBK009	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Cavell Way ECHY011	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Blaxland Close EBCJ009	Faversham	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Grenadier Close Path EGDJ005	Upchurch	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Church Street ECCT053	Faversham	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026

Station Road ESGZ302	Faversham	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026
Brewery Road EBDZ002	Sittingbourne	Replacement of 1 no streetlight complete with LED Lantern	Works awaiting programming by the end of May 2026

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 4th February 2026.

Local Transport Plan Funded Schemes		
Road Name	Description of Works	Current Status
25-SW-PAR-1957 Various Roads, Borden	20mph Scheme	Works Ordered. Due to commence 14 th February 2026.
Casualty reduction measures (reactive) Swale		
22-SW-CRM-66 Sheppey Way Bobbing Apple Services/ McDonalds	Junction improvements to assist vehicles turning right at priority junction.	Works Ordered. Expected delivery February/March 2026.
25-SW-CRM-1777 Barton Hill Drive, Minster-on-Sea	Junction Improvements - reshaping of footway to add entry deflection to roundabout and improve turning movement into Barton Hill Drive.	Design in Progress Currently consulting with Statutory Undertakers on the feasibility of proposed alterations to apparatus. Expected delivery 2026.
25-SW-CRM-1903 Sheppey Way, Iwade	Signing & Lining – Amending hatch markings and signage at junction with Old Ferry Road.	Part Complete Road stud removal and lining programmed for 26 th March 2026 under a road closure.

26-SW-CRM-2786 Victoria Street J/W High Street, Sheerness	One Way, Parking and DDA Kerb Improvements	Design in Progress. Expected delivery Summer 2026.
26-SW-CRM-2787 A2 West Street, Sittingbourne	Revised Lining near junction with St Michaels Road	Design in Progress. Expected delivery Summer 2026.
26-SW-CRM-2788 B2006 Crown Quay Lane J/W Eurolink Way, Sittingbourne	Parking Restrictions and keep clear road markings on Roundabout	Design in Progress Expected delivery Summer 2026.

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Swale Borough funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: MajorProgrammeOffice@kent.gov.uk			
Road Name	Description of Works	Source of Funding	Current Status
NOTHING TO REPORT			

Active Travel Fund (provided by Active Travel England)			
Road Name	Description of Works	Source of Funding	Current Status
NOTHING TO REPORT			

Developer Funded (S106) Schemes			
Road Name	Description of Works	Source of Funding	Current Status
24-SW-S106-1596 A2 London Road, Faversham	New Controlled Crossing	Section 106	Investigating feasibility of suitable location.
25-SW-AC-2471 Various roads, Faversham – North-South across town Improvements 1. A2 London Road j/w Canute Road 2. Forbes Road j/w Briton Road 3. North Lane j/w Partridge Lane 4. Church Road j/w Bramblehill Road	Junction improvements to encourage more walking for short journeys (north-south) into town.	External funding - Active Travel England Consolidated Active Travel Fund (CATF)	Preliminary Design

Major Capital Programme

The Major Capital Programme team is implementing schemes within Swale Borough in line with Kent County Council's strategic targets with the road network.

Externally Funded Schemes – <i>Contact Officer: MajorProgrammeOffice@kent.gov.uk</i>			
Project Name	Description of Works	Source of Funding	Current Status
Grovehurst Junction	Remodelling the existing dumbbell junction to increase capacity by delivering a second bridge over the A249 to create a gyratory system and expanding the existing slip roads.	Housing Infrastructure Fund (Forward)	Traffic signal commissioning is planned for this month, with online works expected to complete by early spring weather-permitting. Offline activities will carry on for a few months afterwards leading up to practical completion.

Key Street Junction	Roundabout and Slip Road Improvement	Housing Infrastructure Fund (Forward)	A249 southbound slip road was completed and opened on 5th December 2025. Remaining works are progressing well and expected to be completed by spring 2026
---------------------	--------------------------------------	---------------------------------------	---

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – <i>Contact Officer: Justine Cook (SWALE)</i>				
Scheme Name	Mastergov File Ref No	Parish/Town	Description of Works	Current Status
Tunstall Road, Tunstall	SW/003027	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works required. Street Lighting Team instructed to proceed with lighting remedials and recharge to Developer. Contractor proceeding to take remedial works forward. Awaiting date for works.
109-111 Staplehurst Road, Sittingbourne	SW/003035	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards. Stage 3 RSA undertaken. Discussions on-going with Developer through Default Specialists. Awaiting date for agreed remedial works by Developer. As the Developer is not cooperating Default Specialists to issue the bond claim to enable the case to be progressed. Pre-claim Letters issued to the Developer and Surety as required under the terms of the Agreement. Awaiting response from Developer/Surety. Claim letters issued by LADC. LADC pursuing Surety for a response.
Otterham Quay Lane, Upchurch	SW/003040	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	As-Built amendments required. Remedial and completion works outstanding (inclusive of street lighting). Awaiting confirmation of date for these by Developer.

Larkrise, Conyer Road, Conyer	SW/003041	Teynham	Provision of footway to Small Housing Development	Remedial works still required prior to sign off. Awaiting confirmation of date for these by Developer. File Closed owing to lack of response from Developer. Await for Developer to approach KCC for performance security held on account.
34-40 Rushenden Road	SW/003043	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption.
Swale Way/Reams Way, Kemsley, Sittingbourne	SW/003061	NCP	Temporary Access Crossings across Footways for Soil Removal Works	Minor remedial items to be carried out. Date TBC for remedials by Developer prior to Cert 2.
CRL, Canterbury Road, Sittingbourne	SW/003068	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Outstanding remedial works completed acceptably by developer. H&S File & As-Built Drawings received October 2022. Certificate 1 issued October 2022. Serving Maintenance Period. End of Maintenance inspection due. Developer contacted for End of Maintenance Inspection – awaiting response. End of Maintenance Inspection carried out. Remedials works identified. Awaiting confirmation of date for remedials from Developer.

Rushenden Road, Queenborough, Sheppey	SW/003069	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. Minor resurfacing remedials required following RSA3 prior to Certificate 1. H&S File & As-Built Drawings received. Date TBC for remedials by Developer. Further snagging inspection required due to time elapsed – arranged for this month. Snagging Inspection undertaken. Remedials identified. Awaiting confirmation of date for remedials from Developer.
School Lane, St Laurence Close, Bapchild	SW/003074	Bapchild	Provision of Vehicle access and new footway connection for small housing development	End of Maintenance Inspection undertaken. Minor remedial items outstanding. Awaiting confirmation from Developer of date for these works prior to issuing Certificate 2.
Ham Road, Oare Road, Faversham	SW/003081	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from Junction	S278 Certificate 1 issued. Street Lighting remedial works, H&S File and As-Built Drawings and minor remedial items still outstanding prior to Certificate 2. Developer contacted by KCC (September 2025) requesting update.
Lower Road 3, Teynham	SW/003086	Teynham	Provision of Frontage Footway to small housing development	S278 Certificate 1 issued. Serving Maintenance Period. Subject to end of Maintenance Inspection. Remedials identified. Awaiting confirmation of date for remedials from Developer. File Closed owing to lack of response from Developer. Await for Developer to approach KCC for performance security held on account.
Leysdown Road, Eastchurch, Sheppey	SW/003088	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1. Remedial works identified. Awaiting confirmation of date for remedials from Developer.

Minster Road, Minster, Sheppey (Preston Skreens)	SW/003090	Minster-on- Sea	Provision of Access for new small Housing Development	Remedial works undertaken – subject to sign off inspection by KCC officer. Material Test Results and As-Built drawing required prior to issue of Cert 1.
Castle Road, Sittingbourne	SW/003092	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by Developer. No response received from Developer since March 2021. Developer contacted by KCC in writing (August 2025) requesting update. No response received from Developer to date.
Nova, Graveney Road, Faversham (Tylman Place)	SW/003094	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	S278 Certificate 2 paperwork being progressed. Adoption imminent, subject to final inspection of minor civils and street lighting remedials. Street Lighting Sign-off received. Minor remedials outstanding. Awaiting confirmation of date for remedials from Developer. Drainage Vesting outstanding.
Crown Quay Lane, Sittingbourne	SW/003097	NCP	New Bell mouth access into Redrow Eurolink Way Site	Agreement in place. Works completed. Remedials outstanding prior to adoption. Awaiting confirmation of date for remedials from Developer.
Lower Road, Teynham	SW/003101	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by Developer. File closed as no further communications progressing this and planning permission expired January 2020.
Oak Lane, Upchurch	SW/003103	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Agreement in place. Works Completed. RSA3, H&S file & As-Built Drawing required prior to issue of Cert 1 for Maintenance period. RSA3, H&S File and As-Built Drawings Received. Certificate 1 issued 26 March 2025. Serving Maintenance Period.

North Street, Milton Regis	SW/003117	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Majority of planned remedial works completed. Minor remedial works outstanding. RSA3 undertaken and further remedial works required following same. As-Built Drawings, H&S File required prior to Certificate 1. Remedial works being instructed by KCC – due to commence February 2025 half-term. Majority of remedial works completed satisfactorily. Awaiting confirmation final outstanding remedial item complete prior to Cert 1. Confirmation lining works completed 05 November 2025. Awaiting update regarding final outstanding remedials.
Grovehurst Road, Sittingbourne	SW/003118	NCP	Provision of Access for new small Housing Development	S278 Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial works agreed with Developer. Awaiting confirmation of date from Developer for these works. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption.
Church Road, Sittingbourne Golf Centre - Material Movements	SW/003196	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from Developer remedial works have been carried out. Further inspection required once all material movements have ceased to agree final remedial works. Further site inspection carried out and remedials agreed. Date for remedials TBC by Developer. Developer has not responded to chases for update on remedials. Default Notice to be issued to progress adoption. Default Notice issued 14 November 2025 – Developer has forfeited their performance security payment to enable Ops Team to carry out carriageway remedials to close out adoption.

Swale Way, Great Easthall, Sittingbourne – Toucan	SW/003199	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway. KCC awaiting revised submission. File closed owing to lack of response from Developer.
Station Road, Teynham	SW/003266	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Physical works completed. Partial installation of TRO lining completed – remaining section(s) to be installed in due course. RSA 3/ As-Built/H&S File required prior to Certificate 1. Further remedial works required following multiple trench reinstatements in new surfacing (carriageway and footway). Awaiting confirmation of date from Developer for these works. RSA 3 undertaken Feb 2024. RSA3 Report received, remedial items agreed. Date for remedials due to commence February 2025 half-term. Remedial works completed. Certificate 1 issued 21 February 2025. Serving Maintenance Period. End of Maintenance Inspection Undertaken August 2025 – minor remedial items identified. Awaiting confirmation of date for remedials from Developer. Remedials completed December 2025/January 2026. S278 Cert 2 issued 16 January 2026.
Wises Lane, Sittingbourne	SW/003267	Borden	Amended alignment to Wises Lane for new housing developer and creating new bell mouth for Wises Lane	Agreement in place. Works underway.

Belgrave Road, Minster-on-Sea	SW/003314	Minster-on- Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 153 no. housing development and associated highway works.	S278 physical works complete. Awaiting confirmation from Developer for date for remedial items, As-Built Drawings, H&S File + RSA3 prior to issue of Cert 1.
Belgrave Road, Minster-on-Sea	SW/003315	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Works completed. Access incorporated within SW003314 Agreement.
The Crescent Signalling, Belgrave Road, Minster-on-Sea	SW/003316	Minster-on-Sea	Signalling and junction improvements	Agreement in place. Works underway. H&S File, As-built Drawing, Drainage CCTV Survey and RSA3 required prior to issue of Cert 1.
Cooks Lane, Sittingbourne	SW/003318	Milton Regis	Access arrangements for new private housing development.	Carriageway resurfacing remedial works required prior to issue of Certificate 1. Remedial works undertaken. Awaiting H&S File and Design & Check Certificate prior to issue of Cert 1. H&S File received. Awaiting Design & Check Certificate prior to issue of Cert 1. D&C Cert received. Cert 1 issued 13 February 2024. Serving Maintenance Period. End of Maintenance period inspection due imminently. End of Maintenance inspection undertaken. Minor remedials identified – Developer advised of same. Awaiting confirmation of date for remedial works. Completion of remedials and Maintenance Deed for Retaining Wall required prior to issue of Cert 2. Remedial works completed August 2025. Final inspection to be undertaken prior to adoption to confirm works completed satisfactorily. Civils remedials inspection satisfactory. Completion of Maintenance Deed for Retaining Wall required prior to issue of Cert 2.

Ham Road, Faversham	SW/003366	Faversham	New bell mouth into development	Agreement in place. Works completed. Remedial works outstanding. Street Lighting Remedials outstanding prior to adoption. Awaiting confirmation of date for remedial works from Developer.
The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	SW/003419	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN	S278 Physical works completed January 2024. Awaiting test results, RSA3, H&S File, As-Built Drawing and Street Lighting Connections prior to issue of Cert 1. RSA3 Remedial works required prior to Cert 1. Awaiting confirmation of date from Developer for when these works will be completed. Remedial works completed. Cert 1 issued 26 September 2024. Serving Maintenance Period. End of Maintenance Inspection undertaken July 2025 – civils works completed satisfactorily. Outstanding Street Lighting Remedials and further lighting inspection required prior to adoption. Developer contacted by KCC (3 November 2025) requesting update. Lighting remedials completed in December 2025. Street Lighting Inspection satisfactory. S278 Cert 2 issued 18 December 2025.
Aldi, Queenborough Road, Sheppey	SW/003420	Queenborough	Temporary Construction Access for new Aldi Store	S278 Letter of Agreement in place. Works completed. Access reinstated to soft landscaping and footway link incorporated within SW003486 Agreement.
The Slips, Scocles Road, Elm Lane, Minster-on-Sea	SW/003423	Minster-on- Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	S278 Agreement in place. Works underway by Developer.

A2 Canterbury Rd J/W Love Lane, Faversham	SW/003427	Faversham	New traffic signal controlled junction	Technical Acceptance granted. Agreement drafted and sent to Developer's solicitors for review/approval. S278 Agreement ready to be signed once road space permit agreed.
Love Lane, Faversham – Bus Stop	SW/003430	Faversham	New Bus Stop layby	S278 Agreement in place. Works underway by Developer. Remedial works (inclusive of street lighting) and H&S/As-built required prior to issue of Certificate 1. As-built drawing received. Lighting remedials and legal administration outstanding prior to Cert 1. Cert 1 issued 09 December 2024. Serving Maintenance Period.
Scocles Farm, Scocles Road, Minster-on-Sea	SW/003432	Minster-on-Sea	S278 Bellmouth and associated footway works to facilitate access to new development.	S278 Letter of Agreement in place. Awaiting confirmation from Developer of date works to commence.
ATS Site, Crown Quay Lane, Sittingbourne	SW/003435	NCP	New Footway/cycleway	S278 Agreement in place. Physical works completed. S278 Certificate 1 issued 09 July 2024. Serving Maintenance Period. Outstanding remedial items required prior to Cert 2. Awaiting confirmation from Developer of date remedial works to commence.
Chestnut Street, Sittingbourne	SW/003436	Borden	New bellmouth access	S278 Agreement in place. Works underway by Developer.

Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd	SW/003441	Iwade	Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade. Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening. New site access on Grovehurst Road with associated road widening and existing footway/cycleway to be extended to 3m in width and continue to Grovehurst Rd roundabout.	S278 Letter of Agreement in place for Sheppey Way (Grovehurst Road elements to be incorporated within Major Projects roundabout improvement scheme). Works commencement TBC by Developer. Drawings to be re-assessed following time elapsed since TA and date LoA issued (26 May 2023). Awaiting response from Developer.
---	-------------------------	--------------	--	--

Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea	SW/003442	Minster-on-Sea	S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to facilitate residential development comprising 72no. 3- and 4- bedroom dwellings with associated garaging, parking and infrastructure.	S278 Agreement in place. Works complete at Southsea Avenue. Works to Augustine Road and Sexburga Drive outstanding. RSA3, H&S, As-built required prior to issue of Certificate 1.
Chestnut Street, Sittingbourne	SW/003453	Borden	New four arm roundabout - access to A249 and Borden/Wises Lane Development	Technical Acceptance granted. S278 Agreement in place. Works underway. S278 Cert 1 issued 19 December 2025. Serving Maintenance Period.
Crown Quay Lane, Sittingbourne	SW/003457	NCP	New Bellmouth access to new housing development	Technical Acceptance. Agreement being drafted.
Land adjoining Faversham Showground. Staple Street, Hernhill	SW/003459	Graveney with Goodnestone & Boughton under Blean	Construction of a new crematorium, associated car park, access road and gardens of remembrance.	S278 Letter of Agreement in place (December 2022). Works completed. RSA 3 Report received, and recommendations agreed. Awaiting confirmation of date from Developer for remedial works. Remedials undertaken. Awaiting H&S File and As-Built Drawing required prior to issue of Certificate 1. As-Built Drawing received. S278 Cert 1 & 2 issued 19 December 2025.

Former Regis Medical Centre, Saffron Way, Sittingbourne	SW/003461	NCP	Change of use from temporary doctor's surgery (use now discontinued and building removed) to a restaurant/cafe and hot food takeaway uses, including the erection of 2no. single storey buildings, comprising of 3no. units, and associated car parking, servicing and landscaping. Creation of access to Milton Creek Country Park.	Technical Vetting on-going. Awaiting revised submission. File closed owing to lack of response from Developer.
Land at Hill Farm, Rook Lane, Keycol Hill, Bobbing	SW/003462	Bobbing	Erection of a nurse accommodation building, car park and outdoor event space for Demelza. Erection of 30 private residential dwellings, together with associated access, parking, highway works, drainage and landscaping. Proposed realignment of Rook Lane.	S278 Agreement in place. Physical works completed. RSA3, H&S, As-built required prior to issue of Certificate 1. RSA3 Report received and recommendations agreed. Awaiting confirmation of date from Developer for remedial works. Remedial works undertaken. H&S File, As-Built Drawings, Streetlighting Test Certs, Drainage CCTV required prior to issue of Certificate 1. S278 Certificate 1 issued 05 March 2025. Serving Maintenance Period. End of Maintenance inspection undertaken. Minor remedials, revised As-Built/TRO drawing, Street Lighting test cert and updated Drainage CCTV required prior to S278 Certificate 2.

Lower Road, Teynham	SW/003464	Teynham	Provision of footway, layby and 4 vehicle crossings on the north side of Lower Road to the east of Frognal Lane	S278 Letter of Agreement in place. Works underway by Developer. 19 Feb Cert 1. Physical works completed. S278 Certificate 1 issued 19 February 2025. Serving Maintenance Period. End of Maintenance Inspection undertaken 04 Feb 2026. S278 Cert 2 being prepared.
Land adjacent to 127 High Street, Eastchurch, Sheerness	SW/003471	Eastchurch	Provision of new road access and minor pedestrian crossing works to facilitate development of 15 dwellings with associated parking.	Technical Acceptance granted. Agreement drafting underway. Agreement drafted and sent to Developer for signing. LoA signed by the Developer August 2025. KCC awaiting confirmation of outstanding balance of fee payment prior to countersigning LoA. Balance of fees paid. S278 Letter of Agreement in place (October 2025). Works commencement imminent.
Sheppey Way, Bobbing (Halfway Egg Farm)	SW/003474	Bobbing	New bell mouth access	Technical Acceptance granted. S278 Letter of Agreement in place. Physical works completed. RSA3, As-built drawing, H&S file and remedial works required prior to issue of Cert 1. Awaiting confirmation of date from Developer for remedial works. Remedial works completed August 2025. S278 Certificate 1 issued 14 August 2025. Serving Maintenance Period.
Wises Lane/Maylam Gardens	SW/003476	Borden	Mini roundabout refresh and footway/cycle link - via old Wises Lane	Technical Acceptance granted. S278 Agreement in place. Works underway.
London Road/Frognal Lane, Teynham	SW/003481	Teynham	New roundabout on A2 London Road & closure of Frognal Lane	Technical Acceptance granted. Agreement drafting underway.

London Road/Frognal Lane, Teynham - Temporary Construction Access	SW/003482	Teynham	Temporary Construction Access for new development on Land North of 88 Frognal Gardens, Teynham, Sittingbourne, ME9 9HS.	Technical Acceptance granted. Agreement drafting underway.
Pond Farm, Iwade - Temporary Access	SW/003485	Iwade	Temporary access for residents whilst Major Project works on Grovehurst Road being undertaken.	Technical Acceptance granted. S278 Letter of Agreement in place. Works completed.
Land To The East Of Queenborough Road, Queenborough, Kent, ME12 3RH [Aldi - Footway/Cycleway]	SW/003486	Queenborough	New shared cycle/footway facility along the northern side of Queenborough Road and new pedestrian access on the southern side to provide access to Aldi food store.	S278 Agreement in place. Physical works completed. RSA3, As-built drawing, H&S file and lighting connections required prior to issue of Cert 1. Awaiting confirmation of date from Developer for lighting works and RSA3. Lighting connections and footway surfacing planned for November 2024.
Frognal Lane Junction Improvements, Teynham	SW/003487	Teynham	Junction Improvements at Frognal Lane, Teynham	Technical Acceptance granted. Agreement drafting underway.
London Road Loading Bay, Teynham	SW/003488	Teynham	London Road Loading Bay	Technical Acceptance granted. Agreement drafting underway.
Land West of Barton Hill Drive, Minster-on-sea	SW/003489	Minster-on-Sea	Provision of new road access to facilitate development	Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement date to be confirmed by Developer.

Vanity Holiday Village, Leysdown Road, Leysdown, Sheerness	SW/003490	Leysdown	Creation of a new vehicular and pedestrian access to Vanity Holiday Village	Technical Vetting under way. Awaiting S278 submission.
Homewood Avenue, Sittingbourne - Mini Roundabouts	SW/003492	NCP	Provision of double mini roundabout	Technical Vetting under way. Awaiting revised submission.
Preston Fields, A2 Canterbury Road	SW/003493	Faversham	Provision of new bellmouth accesses to facilitate development	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway.
Wises Lane J/W A2 London Road - traffic signals	SW/003494	Borden	Traffic signal-controlled junction (Wises Lane off-site highway works)	Technical Vetting under way. Awaiting revised submission.
Borden Lane j/w A2 London Road, Sittingbourne	SW/003496	NCP	Junction Improvements	Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works complete. S278 Certificate 1 issued 18 March 2025. Serving Maintenance Period.
Land rear of 128 High Street, Newington	SW/003498	Newington	New bell mouth access	Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works underway.
Unit 5, Dolphin Park, Dolphin Road, Sittingbourne	SW/003499	NCP	New bell mouth access	Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works complete. S278 Certificate 1 issued 13 March 2025. Serving Maintenance Period.

Love Lane Main Line & Access Works (Fernham Homes)	SW/003500	Faversham	Lay by Builds outs on Love Lane and two bell mouth accesses. Two LOA's (accesses) and one full legal agreement.	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway.
Scocles Farm, Minster-on-Sea Northern Site	SW/003501	Minster-on-Sea	Side turn junction to new housing development	Technical Acceptance granted. Draft Agreement issued to Developer for signing. LoA signed by Developer. Awaiting outstanding balance of fee payment to enable KCC to sign LoA.
Heron Drive - 2 No. accesses for Parcels D, E & F	SW/003503	Minster-on-Sea	Two new accesses from Heron Drive for development.	Technical Acceptance granted. Letter of Agreement signed 13 September 2024. Works underway.
Grovehurst Road, Sittingbourne	SW/003506	NCP	New Roundabout	Technical Acceptance granted. Agreement drafting underway.
School Lane, Newington	SW/003507	Newington	New bell mouth access & sight line improvement	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. S278 Certificate 1 issued 17 July 2025. Serving Maintenance Period.
Grovehurst Farm, Grovehurst Road, Sittingbourne	SW/003508	NCP	New zebra crossing and island crossing	Technical Acceptance granted. Letter of Agreement signed 02 October 2025. Works commencement date to be confirmed by Developer.
Lidl, Queenborough Road	SW/003509	Queenborough	New bellmouth and footway/cycle route	Technical Acceptance granted. Agreement drafting underway.

Teynham Primary School, Station Road, Teynham	SW/003511	Teynham	Two new accesses and zebra crossing on Station Road	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. Awaiting RSA3 Report. Street Lighting Remedials outstanding prior to S278 Cert 1. Lighting remedials completed and signed off. S278 Cert 1 issued 29 October 2025. Serving Maintenance Period.
Cryalls Lane, Borden, Sittingbourne	SW/003512	Borden	New bell mouth access for Wises Lane Rugby Club	Technical Acceptance granted. Agreement drafting underway.
Land South of Dunlin Walk, Iwade	SW/003513	Iwade	New access to facilitate development comprising 20 residential dwellings	Technical Acceptance granted. Agreement drafting underway. Awaiting cost of works estimate from Developer to complete LoA drafting. Cost of works received and outstanding balance of fees paid. S278 Letter of Agreement in place dated 06 November 2025. Works commencement anticipated for January 2026. Physical works completed. RSA3, As-built drawing, H&S file and lighting electrical certificate required prior to issue of Cert 1.
Borden Lane Roundabout	SW/003515	Borden	New roundabout	Technical Acceptance granted. S278 Agreement in place.
Crown Quay Lane – cycle lane	SW/003516	NCP	New cycle lane on Crown Quay Lane - Regents Quay	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway.
Crown Quay Lane, Sittingbourne	SW/003518	NCP	New access and footway works to facilitate development of 33 dwellings.	Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement TBC by Developer.

Ham Road, Faversham – Phase 3	SW/003519	Faversham	New bell mouth access	Technical Acceptance granted. Agreement drafting underway. Developer advised project pushed back. Anticipated April/May 2026.
Quinton Road, Sittingbourne - Opp/Adjacent Knightsfield Road	SW/003520	NCP	New bell mouth access	Technical Vetting under way.
Willowbrook, Sheppey Way/The Street, Iwade	SW/003521	Iwade	Mini Roundabout on Sheppey Way/The Street	Technical Acceptance granted. Agreement drafting underway.
Hillyfield, Hearts Delight, Borden	SW/003523	Borden	Widening of the existing road and construction of a footway for development site access	Technical Acceptance granted. Agreement drafting underway.
Sheppey Leisure Complex, Broadway/Beach Street, Sheerness, Kent, ME12 1HH	SW/003524	Sheerness	2no. tactile crossings to facilitate expansion of Sheppey Leisure Complex	Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement to be confirmed by Developer.
Ufton Court Farm, Minterne Avenue, Sittingbourne	SW/003525	Tunstall	Construction of a mini roundabout to access development site	Technical Vetting under way. Awaiting revised submission.
Land off Swanstree Avenue, Sittingbourne, ME10 4LU	SW/003526	NCP	New vehicular access and footway works to facilitate development of 135 dwellings.	Technical Vetting under way. Awaiting revised submission.

Raspberry Farm Solar Park, Iwade/Lower Halstow	SW/003528	Iwade/Lower Halstow	Creation of 2no. bellmouth accesses	Technical Vetting under way. Awaiting revised submission.
Crown Road / Beechwood Avenue, Sittingbourne	SW/003533	NCP	Footway works	Technical Vetting under way. Awaiting revised submission.
Millen Road, Sittingbourne	SW/003534	NCP	Footway Works and Signals Upgrade	Technical Vetting under way. Awaiting revised submission.
Mill Way, Sittingbourne	SW/003535	NCP	Footway Works and Signals Upgrade	Technical Vetting under way. Awaiting revised submission.
Land East of Oak Lane, Upchurch (Bordering A2)	SW/003536	Upchurch	New bellmouth access just north-side of existing field gate, with connecting footway to A2. For Long Reach Gospel Hall Trust	Technical Vetting under way.
Land off Brogdale Road, Faversham ME13 8XZ	SW/003537	Faversham	New access and footway work	Technical Vetting under way.
Land at Pond Farm, London Road, Newington	SW/003538	Newington	New access to accommodate residential development comprising 135 dwellings at Land at Pond Farm, London Road, Newington, Sittingbourne, Kent.	Technical Vetting under way.

The Elms, Lower Road, Brambledown, Minster- on-Sea, Sheppey ME12 3ST	SW/003539	Minster-on-Sea	Widening of existing bellmouth access to commercial property.	Awaiting submission.
Otterham Quay Lane, Rainham (Stonebond Homes)	SW/003540	Upchurch	New access to accommodate residential development comprising 74 dwellings	Technical Vetting under way.
Land West of Denham Road, Newington	SW/003545		Footway & pedestrian crossing improvement – inc. DYL Order	Technical Acceptance granted. Agreement drafting underway.

Appendix F – Bridge Works

Bridge Works – <i>Contact Officer Helen Rowe</i>			
Road Name	Parish	Description of Works	Current Status
Bridge Road	Queenborough-In-Sheppey	Reinstatement of displaced edge beams	The work will take place under a 2-way traffic light system; dates are not confirmed yet.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A2 London Road near Station Road, Teynham (05-0234)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed November 2025

Appendix H - Combined Members Grant programme update

Member Highway Fund programme updates for the Swale Borough

The following schemes are those, which have been approved for funding by both the relevant Member and by Andrew Loosemore, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 4th February 2026

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Swale Borough

Appendix I – Road Markings

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

Road Marking Renewal Programme – <i>Contact Officer: Jonathan Dean</i>			
Road Name	Parish/Town	Extent of Works	Current Status
B2006 Eurolink Way	Sittingbourne	From A2 to BP garage	Complete
B2005 Mill Way	Sittingbourne	B2006 roundabout to Tribune Drive	Complete

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer / Daniel Cannon-Skeet - 03000 418181